NINETECH
INFRA SOLUTIONS PVT LTD.
Email Id: info.ninetechinfra@gmail.com
REG No. CBS/C1/CIVIL/6551/2015
Corp. Off: #14, 3rd Floor, Hithaa complex, 80 feet Ring Road (Kengeri),
Nagadevanahalli, BENGALURU – 560 056, Karnataka

NT/QC/110V-YG/2021-22 Date: 25-03-2022

To,
The Executive Engineer,
Yelahanka Division,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Restoration and Improvements of Balance Roads Ananthapura village, Prakruthi layout, Nisarga layout and surrounding areas in ward no-03 of Yelahanka New town Sub division

Item No	Description of work	Unit	Qty	Remarks
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly	Cum	4892.50	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates	Cum	733.88	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with	Tonne	86.26	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite	Cum	1426.09	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways	Sqm	3564.72	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form	Sqm	91.68	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal Coarse aggregates @ 0.878 cum and fine	Cum	505.68	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished	No	13179.00	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications	Sqm	1965.50	Work done upto the Billed Quantity and the Quality is Satisfactory

AE

NINETECH
INFRA SOLUTIONS PVT LTD.

Email Id: info.ninetechinfra@gmail.com

REG No. CBS/C1/CIVIL/6551/2015

Corp. Off: #14, 3rd Floor, Hithaa complex, 80 feet Ring Road (Kengeri),
Nagadevanahalli, BENGALURU – 560 056, Karnataka

Item No	Description of work	Unit	Qty	Remarks
10	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum	Sqm	2576.82	Work done upto the Billed Quantity and the Quality is Satisfactory
11	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris	Sqm	5527.38	Work done upto the Billed Quantity and the Quality is Satisfactory
	Leading charges for Scarified quantity	Cum	390.97	Work done upto the Billed
13	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with	Cum	3979.20	Work done upto the Billed Quantity and the Quality is Satisfactory
15	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.MORTH I Chapter 3	Sqm	17978.98	Work done upto the Billed Quantity and the Quality is Satisfactory
18	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a	Cum	2933.01	Work done upto the Billed Quantity and the Quality is Satisfactory
19	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at	Cum	3910.68	Work done upto the Billed Quantity and the Quality is Satisfactory
20	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60	Sqm	12568.22	Work done upto the Billed Quantity and the Quality is Satisfactory
21	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading; premixed with VG30 grade bituminous binder and, transporting the hot mix to work	Cum	848.77	Work done upto the Billed Quantity and the Quality is Satisfactory
22	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set	Sqm	22956.84	Work done upto the Billed Quantity and the Quality is Satisfactory
23	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying	Cum	679.01	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Ninetech Infra Solutions Pvt Ltd

NINETECH
INFRA SOLUTIONS PVT LTD

REG No. CBS/C1/CIVIL/6551/2015

Email Id: info.ninetechinfra@gmail.com

Corp. Off: #14, 3rd Floor, Hithaa complex, 80 feet Ring Road (Kengeri),
Nagadevanahalli, BENGALURU – 560 056, Karnataka

NT/QC/110V-Y6/2021-22

Date: 25-03-2022

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work:Restoration and Improvements of Balance Roads Ananthapura village, Prakruthi layout, Nisarga layout and surrounding areas in ward no-03 of Yelahanka New town Sub division

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded	Cum	733.88	8	Per 100 cum	Meets Morth V Revision Standards
2	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking,	Ton	86.26	2	Per each dia	Meets Morth V Revision Standards
3	Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20	Cum	1426.09	30	Per 100 cum	Meets Morth V Revision Standards
4	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded	Cum	505.68	10	Per 100 cum	Meets Morth V Revision Standards
5	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165	Nos	13179.00	13	Per 1000 Nos	Meets Morth V Revision Standards
6	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture	Sqm	2576.82	6	Per 500 Sqm	Meets Morth V Revision Standards
7	Construction of granular sub-base Grading V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	2933.01	8	Per 400 cum	Meets Morth V Revision Standards

AE

NINETECH
INFRA SOLUTIONS PVT LTD.
Email Id: info.ninetechinfra@gmail.com
REG No. CBS/C1/CIVIL/6551/2015
Corp. Off: #14, 3rd Floor, Hithaa complex, 80 feet Ring Road (Kengeri),
Nagadevanahalli, BENGALURU – 560 056, Karnataka

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
8	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	3910.68	15	Per 200 cum	Meets Morth V Revision Standards
9	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading; premixed	Cum	848.77	9	Per 100 cum	Meets Morth V Revision Standards
10	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder	Cum	679.01	7	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Ninetech Infra Solutions Pvt Ltd